Weekly Update

Milltown Reservoir Sediments Superfund Site

ISSUE #6 February 27, 2007

<u>Status</u>: The Milltown Reservoir cleanup project is going well and is on schedule for dam removal in spring 2008.

Currently:

Construction continues — and is slightly ahead of schedule — on the Clark Fork River

flood berm. A GPS (global positioning system) unit is used on this bulldozer to ensure that the berm is level and the correct height. Upon completion, construction of the flood berm on the Blackfoot River will begin. All flood berms will be finished by April 2007.

- Construction continues on the on-site haul road at the base of I-90.
- Soils gradation work continues. This work is needed to ensure that riprap and soils used on site are appropriate for construction of the bypass channel, haul roads, flood berms, etc.
- Workers are removing soils from the BDG and Posse grounds for construction of the rail spur, project office and shop space.
- Work is nearly finished on the new site entrance off Rustic Road. Envirocon will also be adding a truck scale there as well.
- A stop sign has been installed for vehicles entering Rustic Road from the Site. "Truck Traffic" signs are in place and 45 mph speed limit signs are being installed along Rustic Road and Highway 210 E.
- Another well in West Riverside went dry due to the reservoir drawdown. EPA has provided water to the residence and a new well will be in by the end of this week.



Construction of New Project Site Entrance off Rustic Road

For More Information:

Russ Forba, EPA 457-5042 <u>forba.russ@epa.gov</u>

Diana Hammer, EPA 457-5040 <u>hammer.diana@epa.gov</u>

Keith Large, MT DEQ 841-5039 <u>klarge@mt.gov</u>

Doug Martin, MT NRDP 444-0234 <u>dmartin@mt.gov</u>

Peter Nielsen, Missoula Co. 258-4968 <u>NielsenP@ho.missoula.mt.us</u>

Websites: http://www.epa.gov/region <u>8/superfund/sites/mt/</u> <u>milltowncfr/home.html</u>

http://www.cfrtac.org

These weekly updates are intended to provide you with the latest information about remediation, restoration and redevelopment activities at the Milltown Reservoir.



US EPA Montana Office 10 W.15th St., Ste.3200 Helena, Montana 59626 1-800-457-2690





Upcoming Meetings

March 15, 2007
MDT will host a meeting re: Hwy 200 Bridge
Replacement from
6:30-8:00 pm in the
Bonner School Gym

<u>NOTICE</u>: Highway 200 Bridge Lane Closure

March 5—March 16, 2007 Mon. Fri. 9 am—5:30 pm



Beginning Monday, March 5, the Montana Department of

Transportation (MDT) will be taking geotechnical core samples on the Highway 200 bridge. While this work is done, the bridge will be reduced to one lane traffic only. Flaggers will direct traffic.

Monitoring data from wells along the reservoir in 12/06 show that arsenic concentrations have dropped by 50% — the lowest levels on record.

Community Information Center in Milltown

EPA and DEQ staff are available at the Information Center (near the Milltown Market at 315 Anaconda Street) each Tuesday from noon—3:30 pm to meet with you. Stop by or give us a call at 258-5155.

Upcoming plans:

- Hauling of rip rap begins next week and continues through April 2007. A riprap source has been identified. Material will come from the east on I-90 and will be brought onto the site via the new entrance off Rustic Road (next to the Montana Rail Link log unloading area). We expect approximately 20-30 truckloads/day.
- Removal of Powerhouse turbines #2-#5 begins next week. The structures will be disassembled and the turbines removed, allowing the penstocks (the outer portion) to freely pass up to 500 cubic feet/second of water. This is important to keep the reservoir level down so work can proceed even during periods of high flow. Turbine #1 will be kept in the powerhouse — intact — for historic preservation use by the Milltown Redevelopment Working Group and the community, in the proposed Interpretative Center at the two rivers confluence.
- In March, Envirocon will move the trash boom near the dam. In the past, the boom captured debris to keep it from interfering with operation of the dam. With the reservoir drawndown, the boom can no longer be used and will be moved upstream and securely anchored along the Clark Fork River bank.

Milltown Project Schedule

- 2007 Build haul roads Build flood berms Bridge mitigation Build bypass channel Build pedestrian trail Construct rail lines Begin rail hauling
- 2008 Stage 2 drawdown Build coffer dam Diversion of CFR Spillway removal Sediment removal Rail hauling sediment Restoration Redevelopment
- 2009 Sediment removal Rail hauling sediment Restoration Redevelopment





The Milltown Dam - looking downstream (west) from on top of the new Clark Fork River flood berm. In the foreground are rolls of the black geo-tech fabric used in berm construction.

SAFETY TIP!

Please note that rip rap hauling will begin next week. Trucks will be traveling along Rustic Road and/or Highway 210 E and entering the site via the new access Rustic Road site entrance. Watch for trucks and please respect the new 45 mph speed limit.